

Project: Milton East Fire Station - 2382  
Contractor: Tower Construction Corp.  
Update: 09/26/25

Working on Task  
Critical Path  
Shutdown (Weather)  
Delayed  
Holiday



3 Week Look Ahead

		This week							Next week							2 Weeks Out							3 Weeks Out							Notes
		9/29/2025							10/6/2025							10/13/2025							10/20/2025							
Trade	Task	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	
	Delay pending MWRA 8M Permit																													
Century	Trenching for underground utilities on Adams St.																													
Century/Yankee	Wet Tap for Domestic water and Fire Protection																													
Century/Yankee	Trenching and installation of water and FP lines																													
Century	Backfill and compaction at street to prep for paving																													
Century	Backfill/compaction at utility tie ins and repaving of island																													
Century	Paving of island and utility tie in locations																													
Simmons	Stripping Foundation forms																													
Century	Foundation Insulation and vapor barrier																													
Century	Backfill and grading for slab																													
BES	Steel Delivery																													
MAS	Begin Steel erection of first floor																													

Shutdowns

Task #	Task	Description	Survey Required	Survey Required	Start Date	Start Time	End Date	End Time
1								
2								
3								
4								
5								