



**GODDARD SCHOOL  
193 CENTRAL AVENUE**

**PROJECT UPDATE**

**August 5, 2022**

**COMPLETED WORK**

- Foundations and underslab plumbing are complete
- Elevator shaft construction is complete

**UPCOMING WORK AUGUST – SEPTEMBER**

- Slab pour
- Framing of structure and roof
- Installation of utilities from Columbine Road to the building
- Installation of front and rear drainage systems
- Installation of electrical service conduit

**PROJECT REVIEW**

The overall project remains on schedule.

Acella will notify all surrounding neighbors prior to beginning work on Columbine Road to tie new utilities in for the building.



**Todd Gainey**  
**Senior Project Manager**

P. 781.421.0928 M. 781.733.5195

E. [tgainey@acellaconstruction.com](mailto:tgainey@acellaconstruction.com)

W. [www.acellaconstruction.com](http://www.acellaconstruction.com)

A. 38 Washington St, Pembroke, MA 02359

