



Fire Station Building Committee Update



Headquarters Project

- Staff moved in January 30, 2024
- Contractor began phase 3 of renovation of existing Headquarters building in February
- Phase 4 consists of landscaping and parking lot resurfacing
- Scheduled for Substantial Completion in July 2024.
- Project is on budget



East Milton Station

- Construction start tentatively Fall 2024
- Scheduling community engagement
- Driveway for Saint Agatha's property already installed as part of this project
- Project will take approximately 1 Year & will turn back to the town the Old Station Property worth Approx. \$1 Mil.